

QR-25-B0 12th Ave N / 15th Ave N Bridge Replacement

City of Fargo, ND

Plans Complete:	January 2027	
Project start date:	4/5/2027	<i>(Pending Construction Funding Availability)</i>
Project end date:	10/21/2028	
Project Duration:	565	Calendar Days
Milestone marker:	1	

Milestone description	Assigned to	Progress	Start	Days
Construction				
Traffic Control		0%	4/5/2027	1
Mobilization		0%	4/5/2027	1
Clearing & Gubbing		0%	4/6/2027	1
Temp Erosion/Sediment Control		0%	4/6/2027	2
Bridge Demo		0%	8/21/2027	21
Retaining Wall Construction		0%	9/11/2027	61
Geofoam & Fill - Abut 1		0%	11/11/2027	197
Geofoam & Fill Placement		0%	11/11/2027	14
Monitoring for 6 Months		0%	11/25/2027	183
Wick Drains & Fill - Abut 6		0%	4/12/2027	437
Place embankment and fill to Elev 888 and wait		0%	4/12/2027	17
Place embankment and fill to Elev 893 and wait		0%	4/29/2027	17
Place embankment and fill to Elev 898 and wait		0%	5/17/2027	17
Place embankment and fill to Elev 903 and wait		0%	6/2/2027	17
Place embankment and fill to Approx Elev 908		0%	6/21/2027	2
Settlement & Monitoring for 12 months		0%	6/23/2027	365
Pier 2 Construction		0%	1/10/2028	45
Excavation		0%	1/10/2028	2
Pile Driving		0%	1/12/2028	7
Concrete Footing Construction & Curing		0%	1/19/2028	21
Set Bearings and Columns		0%	2/9/2028	10
Pour Concrete Web walls		0%	2/19/2028	5
Pier 3 Construction		0%	11/11/2027	61
Shoring		0%	11/11/2027	7
Excavation		0%	11/18/2027	3
Pile Driving		0%	11/22/2027	7
Concrete Footing Construction & Curing		0%	11/29/2027	14
Concrete Wall Construction & Curing		0%	12/11/2027	14
Concrete Cap Construction & Curing		0%	12/25/2027	14

Milestone description	Assigned to	Progress	Start	Days
Set Bearings		0%	1/7/2028	2
Pier 4 Construction		0%	4/22/2027	61
Shoring		0%	4/22/2027	7
Excavation		0%	4/29/2027	3
Pile Driving		0%	5/3/2027	7
Concrete Footing Construction		0%	5/10/2027	14
Concrete Wall Construction		0%	5/24/2027	14
Concrete Cap Construction		0%	6/7/2027	14
Set Bearings		0%	6/16/2027	2
Pier 5 Construction		0%	4/22/2027	45
Excavation		0%	4/22/2027	2
Pile Driving		0%	4/24/2027	7
Concrete Footing Construction		0%	5/1/2027	21
Set Bearings and Columns		0%	5/22/2027	10
Pour Concrete Web walls		0%	6/1/2027	5
Abutment 1 Construction		0%	5/25/2028	18
Pile Driving		0%	5/25/2028	5
Concrete Footing Construction		0%	5/30/2028	10
Set Bearings		0%	6/9/2028	3
Abutment 6 Construction		0%	6/22/2028	18
Pile Driving		0%	6/22/2028	5
Concrete Footing Construction		0%	6/27/2028	10
Set Bearings		0%	7/7/2028	3
Super Structure Construction		0%	7/9/2028	104
Set Bearings		0%	7/9/2028	3
Set Beams		0%	7/12/2028	21
Bracing/Splice plates		0%	8/2/2028	14
Pour Deck/End Walls		0%	8/16/2028	28
Pour Barriers		0%	9/13/2028	28
Set Expansion Joints		0%	10/11/2028	5
Misc. Items		0%	10/16/2028	5
West Approach				
Construct relocated Park District and Jack Williams Stadium Driveways		0%	6/1/2027	14
Roadway Reconstruction		0%	5/26/2028	45
West Approach				
Roadway Reconstruction		0%	7/8/2028	60
To add more data, Insert new rows ABOVE this one				